BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Arranging power supply to proposed M.S.building near Allalasandra tank in Yelahanka Ward No-04	
2	Estimate Cost	15.25 ~~2.65~~ Lakhs	
3	Administrative Approved No and Date	BBMP/JC/YZ/AA/01/11-12, Date. 02.08.2011	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/60/11-12, Date. 18.08.2011	
5	Job Code No. and P Code No.	004-12-000005	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/02/11-12, Dt: 22.12.2011 The Hindu, Kannadaprabha	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/08/13-14, Dt: 13.09.2013	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement		
12	Actiual Date of Completion		

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

13	Delay if any	Nil	
14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	16-12-2015	
19	MB No. and Page No.	MB No. 1217 Page No. 121665 -121672	
20	BR No. and Date	13/14-15, 27-05-2014	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

Rec'd 16/12/15
Dan